

ROBERT M. NEELY III, P.E.
GENERAL MANAGER



ROBYN M. TANNEHILL
MAYOR

MEMO:

Date: 02-12-24

To: Glynn Ingram & Craig Robinson (Punkin Water Association board) CC: Bart Robinson (City of Oxford COO) & John Crawley (City Engineer) From: Rob Neely

RE: Update on Punkin Water Association projects

Construction Update

Punkin Water Distribution Project (Eubank Construction) - The installation of the 16" line along Highway 6 is nearing completion. They are also nearing completion of the bore under the Parker Property and Four Mile Branch Creek. Once that is done, they will lack a couple of hundred feet to tie into the capped 16" line from the previous project on the east side of Canon Road. When that section is complete, they will move operations to install the new 8" main between Old Oaks and Deere Run. The final completion date for this contract is March 15, 2024.

Punkin Water Booster Pumps (Cleveland Construction) - The booster pump site has been cleared but work has not begun. Pumps are scheduled to be delivered first week of March. The contractor is also waiting on the control panel for the pumps. The final completion date for this contract is May 14, 2024.

General Info:

- - The need for the booster pump project is due to the elevation of the Punkin Water Association (PWA) Tank on HWY 6. The pumps will be needed to fill the tank completely, thereby fully pressurizing the PWA system.
- - Once the two projects are complete and the PWA customers have been converted to Oxford Utilities, all water supplied to the customers will be provided by the City of Oxford/Oxford Utilities water system. All current PWA wells and pumps will be dismantled and closed in accordance with the MS Department of Health. No water will be used from the current PWA system.

Thanks

Robert M. Neely III, P.E., C.P.E. General Manager

A handwritten signature in blue ink that reads "Robert M. Neely III".